

# PROVINCIAL PROJECT MANAGEMENT & IMPLEMENTING UNIT (PPMIU)



#### STATEMENT OF FUNCTIONS *Pursuant to Executive Order No. 22A, Series 2017* Creation of Provincial Project Management and Implementing Unit (PPMIU)

The organization and management of the DA-PRDP is handled by the province through its PPMIU, composed of its unit components: **I-PLAN Unit, I-BUILD Unit, I-REAP Unit** and **I-SUPPORT Unit** components with Monitoring & Evaluation (M & E) Sub- Unit, Social and Environmental Safeguard Sub-Unit, Finance Sub-Unit, Procurement Sub-Unit and INFO-ACE Sub-Unit and Geotagging Governance Unit.

The PPMIU shall be responsible in the overall management of the PRDP in the province. Specifically, it shall perform the following functions:

- 1. Take the lead in the implementation of the PRDP in Isabela;
- 2. Convene regularly to perform planning, program management and implementation, monitoring, evaluation, and coordinative function of the PRDP programs and projects within the province of Isabela;
- 3. Ensure that the above function are performed in each of the Four (4) Components of PRDP Work: I-PLAN (Investments in Agro-Fishery), I-BUILD (Infrastructure & Logistics), I-REAP (Investment in Rural Enterprises), and I-SUPPORT (Implementation Support);
- 4. Harmonization of priority areas to eliminate duplication and maximize complementation of activities;
- 5. Oversee the successful implementation of the Rural Development Program in the Province;
- 6. Furnish the Office of the Governor copies of any and all reports or important documents pertinent to the PRDP;
- 7. Perform such other functions as may be necessary to meet the objectives of this Order.

**The Investment for AFMP Planning (I-PLAN) Unit.** The I-PLAN Unit, in coordination with the RPCO, shall provide overall management of I-PLAN activities in the province. Specifically, it shall have the following duties and functions:

- 1. Assess the sub-projects proposal coming from the CLGU/MLGUs with respect to the PCIP using the value-chain approach;
- 2. Assess capability building requirements of participating municipalities as basis for capability program and prepare a Provincial Commodity Investment Plan (PCIP),
- 3. In collaboration with RPCO, facilitate capability assistance to stakeholders in the province in improving extension service delivery systems and local governance systems and mechanisms;
- 4. Coordinate the delivery of technical assistance to C/MLGUs, BLGUs and POs in strengthening their capabilities in planning, implementation, operation and maintenance, monitoring and evaluation of AFMP and the PCIP;
- 5. Ensure the integration the C/MLGUs Poverty Reduction Plan, Women Development Plan, AFMP, IPDP, and plans for other vulnerable groups into the Provincial Comprehensive Development Plan (PCDP);

- 6. Ensure that local development plans are prepared through participatory approach and in harmony with the regional and national plans; and
- 7. Prepare and submits reports to the IPPMIU Head.

**The Intensified Building-Up of Infrastructure & Logistics for Development (I-BUILD) Unit.** The Unit shall be responsible for the management and implementation of the rural infrastructure component of the PRDP. Specifically, it shall have the following duties and functions:

- 1. Assist the C/MLGUs in the prioritization, feasibility study and detailed Engineering preparation, procurement, contract administration and construction supervision of infrastructure subprojects;
- 2. In tandem with the RCPO, evaluate and validate infrastructure Sub-project proposals of the C/MLGUs;
- 3. Prepare FSDE of irrigation subproject and coordinate with the RCPO-I-BUILD Unit regarding infrastructure development and other infrastructure related concerns;
- 4. Review detailed engineering designs, program of works, feasibility studies, and bid documents submitted by the C/MLGUs;
- 5. Facilitate/assist the Bids and Awards Committee (BAC) in the Infrastructure subproject procurement processes; and
- 6. Prepare and submit reports for RI Component to the IPPMIU Head.

**The Investment for Rural Enterprises and Agricultural and Fisheries Productivity (I-REAP) Unit.** The Unit shall provide/facilitate technical assistance to the C/MPMIU I-REAP Unit in the management and implementation of the I-REAP subprojects. Specifically, it shall perform the following duties and functions:

- 1. Provide/facilitate enhancement of extension delivery system and provision of market support/facility to the Peoples' Organization (PO) beneficiaries through the C/MPMIU I-REAP Component;
- 2. Coordinate with the P/C/MLGU Finance Unit for the timely deposit of the annual required counterpart funds and release of funds for the implementation of approved subprojects.
- 3. Assist in the integration of AFMP into the Local Development Plans;
- 4. Assist the Regional Program Advisory Board (RPAB) in prioritizing and evaluating subprojects;
- 5. Collaborate with the provincial and municipal planning team in the establishment of priority production zones using the PCIP and value chain approach for the development of agri-business;
- 6. Establish collaborative mechanisms with other support institutions that technically assist in the smooth implementation of the program; and
- 7. Prepare and submit reports to the CPMIU Head.

**Procurement Sub – Unit.** The unit shall perform the following duties and functions:

- Prepare and submit the Procurement Plan containing the Sub Projects to be implemented by the Provincial Government of Isabela (PGI) and the covered C/MLGUs;
- 2. Review the procurement of goods and works of the PRDP being Implemented by the PGI and the covered C/MLGUs;
- 3. Conduct and initiate the procurement of works and goods of Sub-

Projects covered under the PRDP; and

4. Submit reports to the PPMIU Head on matters relating to the Procurement.

**Finance Sub – Unit.** The unit shall be responsible for the management of funds for the Programs subprojects. Specifically, it shall have the following duties and functions:

- 1. Review Work and Financial Plans of participating C/MLGUs for RI, CFAD and NRM Components;
- 2. Maintain and submit liquidation reports or Statements of Expenditures (SOE) on Community Sub-projects;
- 3. Participate in the resource management planning and implement strategies in increasing collection of local revenues;
- 4. Participate in enhancing local governance systems and mechanisms in areas of financial management, procurement and audit; and
- 5. Render/submit Annual Performance Report and other related documents on the actual C/MLGU local revenue collection/ C/MLGU governance reforms.

**Social and Environmental Safeguard (SES) Sub** – **Unit.** The Unit shall carry out the environmental guidelines, the environmental management plan, the resettlement policy framework, and the indigenous people development framework, in a manner and substance, satisfactory to the World Bank, Whenever required, it shall prepare and implement an environment management plan, resettlement action plan and indigenous people development plan, all in a manner satisfactory to the bank. In coordination with other C/MPMIUs, it shall also provide technical assistance to the participating municipalities in the compliance of the guidelines and plans.

**Information, Education, Advocacy and Communication Sub – Unit.** The Unit shall spearhead the conduct of a provincial – wide information, education, advocacy and communication planning and execution. Specifically, it shall have the following duties and functions:

- 1. Mainstream the PRDP IEAC activities into the regular plans of the Province;
- 2. Work and interface with the Program Components of the PPMIU in order to determine the IEAC requirements/recurring needs of the components;
- 3. Lead in the execution of the Provincial IEAC Plan; Provide feedback to the Regional Information, Education, Advocacy and Communication Unit for possible revision and/or improvement;
- 4. Document best practices, successful projects implementation at the Provincial Level;
- 5. Spearhead in the publication and dissemination of project accomplishments; and
- 6. Establish and maintain media relations.

**Monitoring and Evaluation (M & E) Sub-unit.** The Unit shall implement and maintain the Program Monitoring Information System in the province, and ensure that system's problems are immediately attended to or reported to RPCO. Specifically, it shall have the following duties and functions:

- 1. Coordinate all M & E activities in the participating municipalities under the jurisdiction of the province;
- 2. Identify problems and issues which impede program implementation for remedial actions at the provincial level and elevate unresolved issues and problems to the RPCO for resolution/or action;
- 3. Generate and submit the prescribed provincial reports to RPCO based on municipal reports;
- 4. Ensure that all completed data capture forms and file copies of provincial consolidation reports are properly kept for ready reference;
- 5. Validate reports submitted by the C/MPMIUs;
- 6. Conduct all PRDP M & E training for the C/MPMIUs;
- 7. Provide technical advisory services to C/MPMIUs on areas pertaining to the Project's M & E system.
- 8. Provide technical and administrative assistance to review missions of DA Central Office, the World Bank and other agencies that may undertake such missions; and
- 9. Provide other forms of assistance that may be requested by the RPCO.

A monitoring and evaluation system or tool, as indicated in the Operations Manual of the different components of the PRDP, will be used to track the progress of the implementation of sub-projects.

#### 3. Safeguards

The province will observe safeguard policies set by the World Bank and the Philippine Government as described in the Social and Environment Safeguards (SES) Framework of the PRDP.

Social safeguards will be governed by the Indigenous Peoples Development Framework, Land/Rigth of Way (ROW) Acquisition and Resettlement Policy Framework. Environmental safeguards will be governed by the Philippine Environmental Impact Statement System and will adopt the Environmental Framework and Guidelines set for by the program.

The SES Sub-unit of the PPMIU shall carry out environmental guidelines, prepare and implement environmental management plan, resettlement action plan and indigenous people development framework in a manner and substance satisfactory to the World Bank.

|    | I. IPLAN COMPONENT  |  |  |  |  |  |  |
|----|---|--|--|--|--|--|--|
| ]  | PROGRAM/PROJECT<br>ACTIVITIES   | BRIEF DESCRIPTION  | ACCOMPLISHMENT   |  |  |  |  |
| 1. | Enhancement &<br>Updating of Provincial<br>Commodity<br>Investment Plan<br>(PCIP) | With reference to Provincial Development<br>Council (PDC) Resolution No. 01, Series of<br>2017 Favorably endorsing Mungbean<br>Commodity for Inclusion in the PCIP,<br>reviewed & enhanced Commodity Chain<br>Development (CCD)for Dairy & formulate<br>CCD for Mungbean | Enhanced & Updated<br>Provincial Commodity<br>Investment Plan adopted &<br>approved by virtue of<br>Sangguniang Panlalawigan<br>(SP) Resolution No. 267,<br>Series of 2017 dated July<br>11, 2017  |  |  |  |  |
| 2. | Stakeholders Meetings<br>& Workshops  | Reference PDC Resolution No. 01A, Series<br>of 2017 dated April 21, 2017 adopting the<br>commodity chain of Tilapia, White Corn,<br>Pineapple, Mango, Seaweeds, Aromatic &<br>Pigmented Rice for inclusion in the PCIP.  | Commodity Chain<br>Development for Tilapia<br>and Aromatic & Pigmented<br>Rice   |  |  |  |  |
| 3. | Updating of PCIP  | Inclusion of Tilapia and Aromatic &<br>Pigmented Rice Commodity Chain<br>Development to PCIP   | PCIP Updated adopted & approved by virtue of PDC Resolution No. 04 Series of 2017 dated Sept. 14, 2017   |  |  |  |  |
| 4. | Baseline Data<br>Gathering  | Data to describes the conditions in the targeted areas before the implementation of the PRDP   | Conduct of data profiling to<br>PG members of potential<br>enterprises   |  |  |  |  |
| 5. | Ocular inspection/<br>pre-validation of<br>proposed SPs                           | As defined in the PCIP propose subprojects<br>shall be identified as to location/viability &<br>suitability  | Joint RPCO-PPMIU ocular<br>inspection to subproject<br>proposals prior to<br>preparation of DED-FS &<br>other requirements.  |  |  |  |  |
| 6. | Non PRDP Funded<br>Interventions  | Joint work programming & implementation<br>of subproject interventions with other<br>agencies & offices  | Monitoring of non PRDP<br>funded projects<br>implemented/ongoing as<br>defined in the PCIP   |  |  |  |  |
| 7. | Capability Building   | Assess capability building requirements of<br>participating MLGUs/potential PGs as basis<br>for training programs.   | Conducted Training on<br>Applied Geotagging<br>Technology (AGT)<br>With PCC jointly<br>Conducted of<br>Organizational & Project<br>Management &<br>Formulation of Policies,<br>Systems & Procedure |  |  |  |  |
| 8. | Support to PCIP<br>through Program<br>Agreement                                   | In compliance to the prescribed requirement :MOA, SP & PDC Resolutions in support to subproject implementation.  | Coordinated & submitted<br>Amended MOA, SP & PDC<br>Resolutions.   |  |  |  |  |

#### I. IPLAN COMPONENT

| PROGRAM/SUB-<br>PROJECT   | ACTIVITIES   | ACCOMPLISHMENT   |
|---|--|--|
| 1. Isabela Dairy<br>Enterprise (Malaya<br>Development<br>Cooperative, Mallig,<br>Isabela)   | Upgrading and Expansion of dairy cattle<br>production, processing and marketing of<br>its milk and milk-based products<br>through procurement of processing<br>equipments and construction of dairy<br>processing plant.             | Dairy Processing<br>Equipments were<br>procured and delivered<br>to the Proponent Group<br>(Cooperative) for<br>installation. Dairy<br>Processing Plant-<br>constructed and ready<br>for turn-over |
| 2. Dairy Carabao<br>Enterprise (San<br>Agustin Dairy<br>Cooperative, San<br>Agustin, Isabela)                                     | Upgrading and Expansion of carabao<br>dairy production, processing and<br>marketing of its milk and milk-based<br>products through procurement of<br>processing equipments and construction<br>of additional milking barn            | Water (Softener)<br>Purifier was procured<br>and delivered to the<br>Proponent Group for<br>installation. Other<br>equipments for<br>processing and<br>marketing for delivery.                     |
| 3. Mungbean<br>Production and<br>Marketing Enterpise<br>( San Mateo RIC<br>Development<br>Cooperative, San<br>Mateo, Isabela)     | Upgrading and Expansion of mungbean<br>production, processing and marketing<br>through procurement of production,<br>processing, and marketing equipments<br>and Construction of Warehouse with<br>solar dryer for central operation | Project Support Office<br>(PSO) already issued<br>with No Objection Letter<br>2 (NOL2)   |
| 4. Mungbean Seed<br>Production &<br>Marketing Enterprise<br>(Cabatuan Savings<br>Development<br>Cooperative,<br>Cabatuan, Isbela) | Upgrading and Expansion of mungbean<br>production, processing and marketing<br>through procurement of production,<br>processing, and marketing equipments<br>and Construction of Warehouse with<br>solar dryer                       | Regional Project<br>Advisory Board (RPAB)<br>Approved approved the<br>business plan proposal<br>and Endorsed to PSO<br>last Dec. 5,2017.<br>Awaiting for the<br>issuance of NOL1                   |
| 5. Tilapia Production<br>and Marketing<br>Enterprise (Ramcor<br>Farmers Multi-<br>Purpose Cooperative,<br>Ramon, Isabela          | Upgrading and Expansion of tilapia<br>production and marketing through<br>procurement of production and<br>marketing equipments and Construction<br>of Building for Feed Storage   | Regional Project<br>Advisory Board (RPAB)<br>Approved the business<br>plan proposal and<br>Endorsed to PSO last<br>October 23,2017.<br>awaiting for the issuance<br>of NOL1                        |

#### II. IREAP COMPONENT

#### III. IBUILD COMPONENT

#### A. ISABELA DAIRY ENTERPRIS : SUBPROJECTS - INFRACTRUCTURE A.1 COMPLETED SUB-PROJECTS:

| NAME OF<br>SUBPROJECT   | LOCATION              | ORIGINAL<br>CONTRACT<br>AMOUNT | VARIATION<br>ORDER #1<br>AMOUNT | REMARKS  |
|---|-----------------------|--------------------------------|---------------------------------|--|
| 1.<br>REHABILITATION/<br>IMPROVEMENT OF<br>MAGASSI-UNION-<br>CAMASI FMR                   | TUMAUINI &<br>CABAGAN | 40,203,931.31                  | 3,114,411.20                    | CORRECTION OF<br>DEFECTS WERE<br>ALREADY<br>RECTIFIED. |
| 2.<br>REHABILITATION/<br>IMPROVEMENT OF<br>OLANGO—SIEMPRE<br>VIVA-TRINIDAD-<br>MANANO FMR | MALLIG                | 62,452,953.45                  | 4,039,523.53                    | CORRECTION OF<br>DEFECTS WERE<br>ALREADY<br>RECTIFIED. |
| 3. CONSTRUCTION<br>OF DAIRY<br>PROCESSING PLANT   | MALLIG                | 5,113,020.15                   | -11,589.99                      | COMPLETED.<br>AWAITING FUND<br>RELEASE FROM<br>PSO.    |
| 4.<br>REHABILITATION/<br>IMPROVEMENT OF<br>DISTRICT III - STA.<br>CRUZ FMR                | SAN MANUEL            | 64,249,783.68                  | -2,208,891.35                   | COMPLETED. FOR<br>FINAL BILLING.                       |
| TOTAL (   | A.1)                  | 172,019,688.59                 | 4,933,453.39                    |  |

| NAME OF<br>SUBPROJECT   | LOCATION | ORIGINAL<br>CONTRACT<br>AMOUNT | VARIATION<br>ORDER #1 | PHYSICAL<br>(%)<br>TARGET | ACCOMPLIS | SHMENT<br>SLIPPAGE |
|---|----------|--------------------------------|-----------------------|---------------------------|-----------|--------------------|
| 1.<br>REHABILITATION/<br>IMPROVEMENT OF<br>SAN PLACIDO -<br>SINAMAR FMR | ROXAS    | 84,221,691.59                  | 5,631,2 54.21         | 67.102%                   | 52.116%   | -13.387%           |
| TOTAL (A  | .2)      | 84,221,691.59                  | 5,631,254.21          |                           |           |                    |

## A.2 ON-GOING SUB-PROJECTS

#### A.3 SUB-PROJECTS UNDER PROCUREMENT:

| NAME OF SUBPROJECT  | LOCATION    | TOTAL<br>PROJECT COST | REMARKS   |
|---|-------------|-----------------------|---|
| A.3.1 REHABILITATION/CONCRETING OF<br>VIRGONEZA – SAN ANTONIO – STO. NIÑO<br>– DABUBU FMR | SAN AGUSTIN | 68,393,000.00         | NOL 2 ON HOLD.  |
| A.3.2 CONSTRUCTION OF SINAOANGAN<br>SUR MILKING BARN                                      | SAN AGUSTIN | 3,446,000.00          | NOL 2 ISSUED.ON-<br>GOING PERFECTION<br>OF CONTRACT<br>DOCUMENTS. |
| TOTAL A.3   |             | 71,839,000.00         |   |

#### A.4 SUB-PROJECTS FOR REVIEW

| NAME OF SUBPROJECT   | LOCATION    | TOTAL PROJECT<br>COST | REMARKS  |
|--|-------------|-----------------------|--|
| A.4.1 REHABILITATION/IMPROVEMENT<br>OF VIRGONEZA – SALAY – SINAOANGAN –<br>PALACIAN FMR WITH BRIDGE (14.028<br>KMS WITH 80 LN.M. RCDG) | SAN AGUSTIN | 192,844,000.00        | RPAB APPROVED<br>(FOR NOL 1)   |
| A.4.2 REHABILITATION/IMPROVEMENT<br>OF SAN JUAN – DUMMON FMR (12.73<br>KMS)  | QUEZON      | 178,457,000.00        | DED SUBMITTED<br>TO RPCO 2 FOR<br>SUB PROJECT<br>APPRAISAL<br>REPORT |
| TOTAL A.4  |             | 374,301,000.00        |  |

## **B. IRRIGATION PROJECTS:**

## **B.1 SMALL WATER IMPOUNDING PROJECTS (SWIP):**

| NAME OF SUB-PROJECTS  | LOCATION  | AMOUNT        | REMARKS   |
|---|-----------|---------------|---|
| B.1.1 CONSTRUCTION OF<br>NAMNAMA SMALL<br>WATER IMPOUNDING<br>PROJECT   | TUMAUINI  | 10,660,000.00 | TEMPORARY SUSPENDED DUE<br>TO UNFAVORABLE WEATHER<br>CONDITION.<br>ACCOMPLISHMENT=12% |
| B.1.2 CONSTRUCTION OF<br>AGUINALDO SMALL<br>WATER IMPOUNDING<br>PROJECT | NAGUILIAN | 3,488,000.00  | RE-BIDDED; ON-GOING POST<br>QUALIFICATION.  |
| B.1.3 CONSTRUCTION OF<br>LAPU-LAPU SMALL<br>WATER IMPOUNDING<br>PROJECT | NAGUILIAN | 11,098,000.00 | TEMPORARY SUSPENDED DUE<br>TO SES CONCERN (ROW<br>ISSUES).                            |
| B.1.4 CONSTRUCTION OF<br>TIMPUYOG SMALL WATER<br>IMPOUNDING PROJECT     | QUIRINO   | 12,754,000.00 | TEMPORARY SUSPENDED DUE<br>TO SES CONCERN. (DENR<br>APPROVAL OF SLUP)                 |
| B.1.5 CONSTRUCTION OF<br>SANTOS SMALL WATER<br>IMPOUNDING PROJECT       | QUEZON    | 7,699,000.00  | RE-BIDDED; ON-GOING POST<br>QUALIFICATION   |
| B.1.6 CONSTRUCTION OF<br>DUMMON SMALL WATER<br>IMPOUNDING PROJECT       | QUEZON    | 3,310,000.00  | RE-BIDDED; ON-GOING POST<br>QUALIFICATION   |
| B.1.7 CONSTRUCTION OF<br>KABIGAAN SMALL WATER<br>IMPOUNDING PROJECT II  | ROXAS     | 12,107,000.00 | JUST STARTED  |
| B.1.8 CONSTRUCTION OF<br>SAN JOSE SMALL WATER<br>IMPOUNDING PROJECT     | JONES     | 9,722,000.00  | NOL 2 ISSUED. ON-GOING<br>PERFECTION OF CONTRACT<br>DOCUMENTS.                        |
| B.1.9 CONSTRUCTION OF<br>CAPIRPIRIWAN<br>DIVERSION DAM                  | CORDON    | 5,673,000.00  | RE-BIDDED; ON-GOING POST<br>QUALIFICATION.  |
| TOTAL B.1   | L (SWIP)  | 76,511,000.00 | I   |

# **B.2 COMMUNAL IRRIGATION PROJECTS (CIP):**

| NAME OF SUB-PROJECTS     | LOCATION    | AMOUNT         | REMARKS        |
|--------------------------|-------------|----------------|----------------|
|                          |             |                |                |
|                          |             |                |                |
| B.2.1 CONSTRUCTION OF    | SAN MARIANO | 32,200,000.00  | FINALIZATION   |
| GANGALAN COMMUNAL        |             |                | OF FS AND DED. |
| IRRIGATION PROJECT       |             |                |                |
| B.2.2 CONSTRUCTION OF    | ANGADANAN   | 40,259,000.00  | FINALIZATION   |
| SINALUGAN COMMUNAL       |             |                | OF FS AND DED. |
| PUMP IRRIGATION          |             |                |                |
| B.2.3 CONSTRUCTION OF    | ROXAS       | 320,000,000.00 | ON-GOING       |
| BALUNGAY SMALL           |             |                | PREPARATION    |
| RESERVOIR IRRIGATION     |             |                | OF DED AND FS  |
| PROJECT                  |             |                |                |
| B.2.4                    | STA. MARIA  | 288,000,000.00 | ON-GOING       |
| REHABILITATION/EXTENSION |             |                | PREPARATION    |
| OF STA. MARIA COMMUNAL   |             |                | OF DED AND FS  |
| PUMP IRRIGATION SYSTEM   |             |                |                |
| TOTAL B.2 (CIP           | ')          | 680,459,000.00 | 1              |

## C. OTHER INFRASTRUCTURE PROJECTS:

#### C.1 WAREHOUSES WITH SOLAR DRYER

| NAME OF SUB-PROJECTS  | LOCATION      | AMOUNT        | REMARKS   |
|---|---------------|---------------|---|
| C.1.1 CONSTRUCTION OF<br>WAREHOUSE WITH SOLAR<br>DRYER AT BRGY.<br>DISTRICT 3       | GAMU          | 11,565,000.00 | AWAITING<br>ISSUANCE OF NOL 1                                     |
| C.1.2. CONSTRUCTION OF<br>WAREHOUSE WITH SOLAR<br>DRYER AT BRGY. DOÑA<br>CONCHA     | ROXAS         | 11,852,000.00 | AWAITING<br>ISSUANCE OF NOL 1                                     |
| C.1.3 CONSTRUCTION OF<br>WAREHOUSE WITH SOLAR<br>DRYER AT BRGY. ALINAM              | CAUAYAN CITY  | 11,624,000.00 | NOL 2 ISSUED. ON-<br>GOING PERFECTION<br>OF CONTRACT<br>DOCUMENTS |
| C.1.4 CONSTRUCTION OF<br>WAREHOUSE WITH SOLAR<br>DRYER AT BRGY. VILLA<br>CONCEPCION | CAUAYAN CITY  | 12,134,000.00 | AWAITING<br>ISSUANCE OF NOL 1                                     |
| C.1.5 CONSTRUCTION OF<br>WAREHOUSE WITH SOLAR<br>DRYER AT BRGY. BUYON               | CAUAYAN CITY  | 11,543,000.00 | AWAITING<br>ISSUANCE OF NOL 1                                     |
| C.1.6 CONSTRUCTION OF<br>WAREHOUSE WITH SOLAR<br>DRYER AT BRGY. CANSAN              | CABAGAN       | 11,565,000.00 | AWAITING<br>ISSUANCE OF NOL 1                                     |
| C.1.7 CONSTRUCTION OF<br>WAREHOUSE WITH SOLAR<br>DRYER AT BRGY. SAN<br>FABIAN       | ECHAGUE       | 11,515,000.00 | AWAITING<br>ISSUANCE OF NOL 1                                     |
| C.1.8 CONSTRUCTION OF<br>WAREHOUSE WITH SOLAR<br>DRYER BRGY. CENTRO                 | MALLIG        | 11,854,000.00 | AWAITING<br>ISSUANCE OF NOL 1                                     |
| TOTAL C.1 (OTHER INF  | RASTRUCTURES) | 93,652,000.00 |   |

#### D. MUNGBEAN PRODUCTION & MARKETING ENTERPRISE

#### D1. SUBMITTED PROPOSALS :

| NAME OF SUB-PROJECTS       | LOCATION       | AMOUNT        | REMARKS       |
|----------------------------|----------------|---------------|---------------|
| D.1.1 CONSTRUCTION OF      | SAN MATEO      | 7,000,000.00  | FINAL DED     |
| MUNGBEAN WAREHOUSE WITH    |                |               | SUBMITTED     |
| SOLAR DRYER                |                |               | (FOR NOL 1)   |
| D.1.2                      | SAN MATEO      | 64,859,000.00 | DED           |
| REHABILITATION/IMPROVEMENT |                |               | SUBMITTED TO  |
| OF DARAMUANGAN - VILLA     |                |               | RPCO FOR SPAR |
| GAMIAO FMR                 |                |               |               |
| D.1.3                      | SAN MATEO      | 63,577,000.00 | DED           |
| REHABILITATION/IMPROVEMENT |                |               | SUBMITTED TO  |
| OF GADDANAN FMR            |                |               | RPCO FOR SPAR |
| D.1.4 CONSTRUCTION OF      | CABATUAN       | 6,000,000.00  | FINAL DED FOR |
| MUNGBEAN WAREHOUSE WITH    |                |               | PRINTING (FOR |
| COLD STORAGE               |                |               | NOL 1)        |
| TOTAL D.1 (MUNGBEAN ENT    | 141,436,000.00 | 1             |               |

#### D2. OTHER VALIDATED PROPOSALS SUBMITTED FOR SPAR:

| NAME OF SUB-PROJECTS  | LOCATION   | AMOUNT         | REMARKS   |
|---|------------|----------------|---|
| D.2.1<br>REHABILITATION/IMPROVEMENT<br>OF MARASAT PEQUEÑO FMR<br>(7.915 KMS)                            | SAN MATEO  | 134,987,000.00 | DED<br>SUBMITTED TO<br>RPCO 02 LAST<br>AUGUST 18,<br>2017 |
| D.2.2<br>REHABILITATION/IMPROVEMENT<br>OF DADAP-BUSTAMANTE-<br>HARANA FMR (7.576 KMS)                   | LUNA       | 146,439,000.00 | DED<br>SUBMITTED TO<br>RPCO 02 LAST<br>AUGUST 18,<br>2017 |
| D.2.3<br>REHABILITATION/IMPROVEMENT<br>OF RANG-AYAN –SARANAY –<br>MACANIAO – BANNAWAG FMR<br>(6.709 KMS | ANGADANAN  | 66,033,000.00  | DED<br>SUBMITTED TO<br>RPCO 02 LAST<br>AUGUST 18,<br>2017 |
| D.2.4<br>REHABILITATION/IMPROVEMENT<br>OF LOURDES-DUROC-<br>BUENAVISTA FMR (13.55 KMS)                  | ANGADANAN  | 141,380,000.00 | DED<br>SUBMITTED TO<br>RPCO 02 LAST<br>AUGUST 18,<br>2017 |
| D.2.5<br>REHABILITATION/IMPROVEMENT<br>OF SAN ISIDRO – SAN VICENTE<br>FMR (1.58 KMS)                    | ANGADANAN  | 19,808,000.00  | DED<br>SUBMITTED TO<br>RPCO 02 LAST<br>AUGUST 18,<br>2017 |
| D.2.6 REHABILITATION OF SAN<br>ANTONIO -SAN ISIDRO FMR<br>(5.1614 KMS)                                  | STA. MARIA | 53,085,000.00  | DED<br>SUBMITTED TO<br>RPCO 02 LAST<br>AUGUST 18,<br>2017 |
| TOTAL D.2 (MUNGBEAN ENT   | FERPRISE)  | 561,732,000.00 | I   |

#### D3. OTHER PROPOSALS FOR SUBMISSION

| NAME OF SUB-PROJECTS   | LOCATION | AMOUNT         | REMARKS                           |
|--|----------|----------------|-----------------------------------|
| D.3.1<br>REHABILITATION/IMPROVEMENT<br>OF LA PAZ-CANAN FMR (9.944 KMS)                 | CABATUAN | 130,000,000.00 | ON-GOING<br>PREPARATION OF<br>DED |
| D.3.2<br>REHABILITATION/IMPROVEMENT<br>OF MABINI-BARCOLAN-LINGLINGAY<br>FMR (8.50 KMS) | GAMU     | 92,000,000.00  | ON-GOING<br>PREPARATION OF<br>DED |
| D.3.3<br>REHABILITATION/IMPROVEMENT<br>OF UNION - BARCOLAN FMR (7.84<br>KMS)           | GAMU     | 91,000,000.00  | ON-GOING<br>PREPARATION OF<br>DED |
| TOTAL D.3 (MUNGBEAN ENTERPRISE)  |          | 313,000,000.00 |                                   |

#### E. TILAPIA PRODUCTION AND MARKETING ENTERPRISE:

E1. SUBMITTED PROPOSAL FOR NOL 1:

| NAME OF SUB-PROJECTS   | LOCATION | AMOUNT       | REMARKS        |
|--|----------|--------------|----------------|
| E.1 CONSTRUCTION OF TILAPIA<br>PRODUCTION AND MARKETING<br>WAREHOUSE | RAMON    | 3,553,000.00 | AWAITING NOL 1 |
| TOTAL E.1 (TILAPIA ENTERPRISE)                                       |          | 3,553,000.00 |                |

# F. AROMATIC AND PIGMENTED RICE PRODUCTION AND MARKETING ENTERPRISE:

#### F1. SUBMITTED PROPOSAL FOR REVIEW:

| NAME OF SUB-PROJECTS   | LOCATION | AMOUNT        | REMARKS  |
|--|----------|---------------|--|
| F.1 CONSTRUCTION OF AROMATIC &<br>PIGMENTED RICE PRODUCTION AND<br>MARKETING WAREHOUSE | ROXAS    | 12,751,000.00 | DED FOR FINAL<br>COMPLIANCE ON THE<br>COMMENTS DURING<br>THE JTR LAST DEC. 4-<br>8, 2017 |
| TOTAL F.1 (AROMATIC/PIGMENTED RICE PRODUCTION<br>& MARKETING ENTERPRISE)               |          | 12,751,000.00 |  |

MAGASSI – UNION – CAMASI FMR



#### OLANGO – SIEMPRE VIVA – TRINIDAD - MANANO FMR



# DISTRICT III - STA. CRUZ FMR







SAN PLACIDO – SINAMAR FMR



#### 2017 PPMIU ACCOMPLISHMENT REPORT



# DAIRY PROCESSING PLANT



#### IV. ISUPPORT COMPONENT

#### A. SOCIAL AND ENVIRONMENTAL SAFEGUARDS

Integration of Social Assessment/ Environmental Assessment (SA/EA) into the completed/submitted Feasibility Study to the Project Support Office (PSO) through the Regional Project Coordinating Office, with attachments as per Integrated Environmental and Social Safeguards Framework. Such attachment includes the following:

- 1. NCIP Certification
- 2. EMB Certificate of Non Coverage
- 3. Public Consultation Meetings
- 4. Documentations (attendance/pictures/minutes)
- 5 Barangay Certification on Social Acceptability

The following are 2017-Philippine Rural Development sub-projects:

| DATE     | NAME OF SUB-PROJECT          | STATUS OF<br>COMPLIANCE | Project Cost      | REMARKS         |
|----------|------------------------------|-------------------------|-------------------|-----------------|
| June 14, | Alinam Warehouse with        | For                     | Php 11,624,269.25 | Subject for NTP |
| 2017     | Solar Dryer, Alinam, Cauayan | implementation          |                   |                 |
|          | City, Isabela                |                         |                   |                 |



#### 2017 PPMIU ACCOMPLISHMENT REPORT



| Cabagan Warehous<br>with Solar Dryer,<br>Cansan, Cabagan,<br>Isabela   | e For<br>Issuance of<br>NOL 1   | 11,565,267.31 | Lacking requirement-CNC |
|--|---|---------------|-------------------------|
| VICINITY MAP<br>Construction of warehouse<br>translote Parket<br>Cansal (cabagai (cabe)<br>Cabagai<br>Carsal (cabagai (cabe)<br>Cabagai<br>Carsal (cabagai (cabe)<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>Cabagai<br>C | Legend<br>CARAGAM MUNICIPAL HALL<br>CORNAREA<br>RICEAREA<br>STEFOR CANSAN WAREHOUSE, CABAGAN, ISA |               |                         |
| Echague Warehous<br>with Solar Dryer, Sa<br>Fabian, Echague,<br>Isabela  |   | 11,515,258.06 | Lacking requirement-CNC |





|  | CAGAYAN<br>NUEVA<br>VIZCAYA<br>QUIRINO<br>LOCATION M | IAP              |                |  |
|--|--|------------------|----------------|--|
|  | Lapu-Lapu SWIP,<br>Naguilian, Isabela                | For<br>implement | P11,098,818.52 | Contractor/LotownerCompro<br>mise agreement on-going |
|  |  | ation            |                |  |
| -Gov-F-WBy+Billya-<br>Pag-<br>Pag-<br>Pag-<br>Pag-<br>Pag-<br>Pag-<br>Pag-<br>Pa | Kabigaan SWIP, Roxas,                                | NOL 2            |                | <image/>   |
|  | Isabela  |                  | ,,             | 0-0  |



#### 2017 PPMIU ACCOMPLISHMENT REPORT





| RAMCOR | NPCO<br>Review/EC<br>C         | Refer to I-REAP fund request of PG | Subject to RPAN |
|--------|--------------------------------|------------------------------------|-----------------|
|        | compliance<br>requireme<br>nts |                                    |                 |

