

EDF	Project	Location	Total Cost	Date Started	Target Date of Completion	Project Status		Remarks
						% of Completion	Total Cost Incurred to	

SOURCE OF FUNDS: 20% COMPONENT OF IRA (EDF)

A. ROADS

1	Maintenance of District III, Sta. Cruz FMR, San Manuel	San Manuel	300,000.00			0.00%	0.0	On-going preparation of POW
2	Maintenance of Sinamar-San Placido-Muñoz West FMR, Roxas	Roxas	300,000.00			0.00%	0.0	On-going preparation of POW
3	Concreting of Road leading to Don Mariano Marcos Memorial H/S, Echague	Echague	1,000,000.00	05/02/2018	06/30/2018	100.00%	0.0	Completed
4	Road Concreting of Pinoma Barangay Road, Purok 5 Cauayan City	Cauayan City	3,500,000.00	05/02/2018	07/30/2018	85.00%	0.0	On-going
5	Rehabilitation of Bautista Barangay Road, San Agustin	San Agustin	1,112,947.00			0.00%	0.0	On-going preparation of POW
6	Concreting of San Fermin National Highway, Tagaran Diversion Road, Cauayan City	Cauayan City	5,000,000.00	05/02/2018	08/29/2018	15.00%	0.0	On-going
7	Construction of Reinforced Concrete Pathway, Laoag, San Agustin	San Agustin	306,600.00			0.00%	0.0	On-going preparation of POW
8	Concreting of Panang Barangay Road, San Agustin	San Agustin	5,000,000.00	05/02/2018	08/29/2018	42.25%	0.0	On-going
9	Concreting of Rang-ay Barangay Road, San Agustin	San Agustin	5,000,000.00	05/02/2018	08/29/2018	35.00%	0.0	On-going
10	Concreting of Sta. Luciana-San Antonio PR, Cauayan City	Cauayan City	4,976,571.00	05/02/2018	08/19/2018	40.00%	0.0	On-going
11	Rehabilitation of San Guillermo-Pigalo Provincial Road, Angadanan and San Guillermo	San Guillermo	20,000,000.00	05/02/2018	02/09/2018	10.00%	0.0	On-going

12	Concreting of Raniag-Catabban Provincial Road, Burgos	Burgos	10,000,000.00	05/02/2018	07/30/2018	30.00%	0.0	On-going
13	Rehabilitation of Burgos-Quirino Provincial Road	Quirino	10,000,000.00	06/11/2018	09/08/2018	12.86%	0.0	On-going
14	Concreting of 1.0 kms FMR Calaocan, San Agustin	San Agustin	10,000,000.00	05/02/2018	12/27/2018	25.00%	0.0	On-going
15	Concreting of PR Barangay Luna-Sta. Lucia, San Mateo Section	Quirino	5,000,000.00	05/02/2018	06/30/2018	35.00%	0.0	On-going
16	Concreting of Benito Soliven-Villa Luz-Magsaysay Provincial Road	Benito Soliven	10,000,000.00	06/11/2018	09/08/2018	15.00%	0.0	On-going
17	Concreting of Arubub-Addalam-Tupax Road, Jones	Jones	10,000,000.00	05/02/2018	12/27/2018	18.25%	0.0	On-going
18	Replacement of 1.0 km ballesteros-Bagong Tanza Provincial Road	Aurora	10,000,000.00	05/02/2018	07/30/2018	75.00%	0.0	On-going
19	Concreting of Government Center Road, Alibagu, City of Ilagan	City of Ilagan	5,000,000.00			0.00%	0.0	On-going preparation of POW
20	Proposed Reblocking of Minante I-Nagrumbuan Provincial Road	Cauayan City	2,207,186.00	03/02/2018	04/05/2018	100.00%	0.0	Completed
21	Concreting of Road at San Carlos, San Fermin Cauaayn City connecting Brgy. Dadap, Luna, Icabola	Cauayan City	5,000,000.00	01/15/2018	03/09/2018	100.00%	0.0	Completed
22	Road concreting of Bliss Brgy. Road	City of ilagan	1,000,000.00	01/22/2018	06/20/2018	100.00%	0.0	Completed
23	Construction of Double Barrel Box Culvert with Lined Canal at Tagaran, Cauayan City	Cauayan City	1,230,700.00	03/05/2018	07/02/2018	95.00%	0.0	On-going rectification of defects
24	Construction of FMR Sitio Dingading to Sitio Carauitan at Brgy. Binatug	San Mariano	1,507,696.00	06/11/2018	07/31/2018	10.13%	0.0	On-going
25	Rehabilitation/Concreting of Fugu, Brgy. Road	City of Ilagan	1,547,100.00	01/25/2018	05/25/2018	28.52%	0.0	On-going
26	Concreting of Anao Barangay Road	Cabagan	2,000,000.00	01/26/2018	06/25/2018	100.00%	0.0	Completed

27	Road Gravelling, San Antonio Brgy. Road	Cabagan	4,500,000.00	01/26/2018	05/02/2018	100.00%	0.0	Completed
28	Road Gravelling San Juan Brgy. Road	Cabagan	4,500,000.00	01/26/2018	05/25/2018	100.00%	0.0	Completed

Sub-Total 139,988,800.00

B. BRIDGES APPROACH

1	Concrete Overflow Bridge San Guillermo	San Guillermo	10,000,000.00			10.00%	0.0	On-going
2	Rehabilitation of Villa Flor Bridge San Isidro	San Isidro	4,000,000.00			0.00%	0.0	On-going preparation of POW

Sub-Total 14,000,000.00

C. PRDP

1	Mungbean Seed Production and marketing	Cabatuan	8,000,000.00			0.00%	0.0	For bidding
2	Mungbean Seed Production and marketing	San Mateo	5,000,000.00			0.00%	0.0	Bidder Waiting for NOL2
3	Tilapia Grow-out Marketing	Ramon	5,000,000.00			0.00%	0.0	For bidding
4	Fingerlings Production and Marketing	San Mateo	3,000,000.00			0.00%	0.0	For bidding
5	Aromatic & Pigmented Rice Production and Marketing	Roxas	5,000,000.00			0.00%	0.0	On-going Perfection of Requirements
6	White Corn Processing and Marketing	Sta. Maria	5,000,000.00			0.00%	0.0	On-going Perfection of Requirements
7	Rehab/Improvement of Daramuangan-Villa-Gamiao FMR	San Mateo	5,000,000.00			0.00%	0.0	On-going DED

8	Rehab/Improvement of Marasat-Pequeño	San Mateo	5,000,000.00			0.00%	0.0	On-going preparation of POW
9	Rehab/Improvement of Lapaz-Canan FMR	Cabatuan	5,000,000.00			0.00%	0.0	On-going preparation of POW
10	Rehab/Improvement of San Antonio-San Isidro FMR	Sta. Maria	5,000,000.00			0.00%	0.0	On-going preparation of POW
11	10 units Potable Water System L2 with Solar Power		10,000,000.00			0.00%	0.0	On-going preparation of POW
12	Maintenance of Magassi-Union-Camasi FMR	Cabagan	250,000.00			0.00%	0.0	On-going preparation of POW
13	Maintenance of Olango-Siempre-Viva Trinidad	Mallig	250,000.00			0.00%	0.0	On-going preparation of POW
14	Maintenance of Sta. Cruz FMR	San Manuel	250,000.00			0.00%	0.0	On-going preparation of POW
15	Construction of Aguinaldo SWIP	Naguilian	3,473,399.32	02/21/2018	08/19/2018	46.04%	0.0	On-going
16	Construction of San Jose SWIP	Jones	9,772,000.00	05/21/2018	07/19/2018	9.25%	0.0	On-going
17	Construction of Santos SWIP	Quezon	7,695,470.85	02/21/2018	08/19/2018	57.24%	0.0	On-going
18	Construction of Dummon SWIP	Quezon	3,305,654.16	02/21/2018	08/19/2018	96.19%	0.0	On-going
19	Construction of Capirpirwan SWIP	Cordon	5,669,165.24	02/21/2018	08/19/2018	72.93%	0.0	On-going
<i>Sub-Total</i>			<i>91,665,689.57</i>					

E. PUBLIC BUILDINGS

1	Construction of Multi-Purpose Building at Barangay Auitan	San Pablo	2,000,000.00			0.00%	0.0	On-going Preparation of POW
---	---	-----------	--------------	--	--	-------	-----	-----------------------------

2	Construction of Multi-Purpose Building at Tumauni National High School	Tumauni	3,500,000.00			0.00%	0.0	On-going Preparation of POW
3	Construction of Multi-Purpose Building at Barangay Bayabo	Tumauni	2,000,000.00			0.00%	0.0	On-going Preparation of POW
4	Construction of Multi-Purpose Building at Barangay Santa	Tumauni	2,500,000.00			0.00%	0.0	On-going Preparation of POW
5	Construction of Multi-Purpose Building at Barangay Lalauanan	Tumauni	2,000,000.00			0.00%	0.0	On-going Preparation of POW
6	Construction of Multi-Purpose Building at Barangay Lanna	Tumauni	2,000,000.00			0.00%	0.0	On-going Preparation of POW
7	Construction of Multi-Purpose Building at Barangay San Isidro	Delfin Albano	2,500,000.00			0.00%	0.0	On-going Preparation of POW
8	Construction of Multi-Purpose Building at Barangay Capitol	Delfin Albano	2,500,000.00			0.00%	0.0	On-going Preparation of POW
9	Construction of Multi-Purpose Building at Barangay Sto. Rosario	Delfin Albano	2,500,000.00			0.00%	0.0	On-going Preparation of POW
10	Construction of Multi-Purpose Building at Barangay Calaocan	Delfin Albano	2,500,000.00			0.00%	0.0	On-going
11	Construction of Multi-Purpose Building at Barangay Aga	Delfin Albano	2,500,000.00			0.00%	0.0	On-going Preparation of POW
12	Construction of Multi-Purpose Building at Barangay Santor	Delfin Albano	2,500,000.00			0.00%	0.0	On-going Preparation of POW
13	Construction of Multi-Purpose Building at Barangay Concepcion	Delfin Albano	2,500,000.00			0.00%	0.0	On-going Preparation of POW
14	Construction of Multi-Purpose Building at Barangay San Jose	Delfin Albano	2,500,000.00			0.00%	0.0	On-going Preparation of POW
15	Construction of Multi-Purpose Building (Evacuation Center) at Barangay Magassi	Cabagan	2,000,000.00			0.00%	0.0	On-going Preparation of POW
16	Construction of Multi-Purpose Building (Evacuation Center) at Barangay San Antonio	Cabagan	2,000,000.00			0.00%	0.0	On-going Preparation of POW

17	Construction of Multi-Purpose Building (Evacuation Center) at Barangay Cubag	Cabagan	2,000,000.00			0.00%	0.0	On-going Preparation of POW
18	Development Project for District III		5,000,000.00			0.00%	0.0	On-going Preparation of POW
19	Development Project for District IV		5,000,000.00			0.00%	0.0	On-going Preparation of POW
20	Rehabilitation of Barangay Water System Calaocan	San Agustin	267,130.00			0.00%	0.0	On-going Preparation of POW
21	Concrete Steel Truss and Roofings at Sinabbaran Community Center Echague	Echague	1,000,000.00			0.00%	0.0	On-going Preparation of POW
22	Repair of Water System and Construction of Water Tank at Palanan Station Hospital	Palanan	300,000.00			0.00%	0.0	On-going Preparation of POW
23	Construction of Cauayan Drug Treatment Center	Cauayan City	5,000,000.00			0.00%	0.0	On-going Preparation of POW
24	Completion of Community Center	San Mateo	5,000,000.00	05/02/2018	10/28/2018	20.00%	0.0	On-going
25	Construction of Covered Court Rizal	San Mateo	1,000,000.00			0.00%	0.0	On-going Preparation of POW
26	Construction of Evacuation Center at Aurora National High School Campus	Aurora	3,000,000.00			0.00%	0.0	On-going Preparation of POW
27	Construction of Cummunity Center, Barangay San Jose	Roxas	2,000,000.00			0.00%	0.0	On-going Preparation of POW
28	Construction of Gymnasium, Mallig National High School	Mallig	1,000,000.00			0.00%	0.0	On-going Preparation of POW
29	Expansion of Naguilian Community Center	Naguilian	3,000,000.00	02/22/2018	11/15/2018	100.00%	0.0	Completed
30	Construction of Covered Court Sta. Maria Nat'l. H/S	Sta. Maria	2,500,000.00	01/23/2018	05/23/2018	93.75%	0.0	On-going
31	Construction of Sinaoangan Sur Milking Barn	San Agustin	3,446,000.00	02/09/2018	08/08/2018	78.61%	0.0	On-going

32	Construction of Maconacon Evacuation Center	Maconacon	19,056,145.74	05/6, 2015	06/29/2017	90.00%	14,943,521.75	On-going
33	Construction of Palanan Evacuation Center	Palanan	19,036,363.08	05/06/2015	04/29/2017	72.00%	8,875,522.06	On-going
34	Construction of Divilacan Evacuation Center	Divilacan	19,056,145.74	05/06/2015	04/29/2017	80.00%	10,396,825.12	On-going
<i>Sub-Total</i>			<i>134,661,784.56</i>					

F. SOCIAL WELFARE SERVICES

1	Construction of Dormitory for Indigenous People students at Barangay Dimapula	Divilacan	1,000,000.00			0.00%	0.0	On-going Preparation of POW
2	Construction of Day Care Center for IP Pre-Schooler, Barangay Dicaruyan	Divilacan	1,500,000.00			0.00%	0.0	On-going Preparation of POW
3	Construction of Physical Fitness Area for Senior Citizen	City of Ilagan	500,000.00			0.00%	0.0	On-going Preparation of POW
4	Repair and Maintenance of Women, Children Protection Center	City of Ilagan	650,000.00			0.00%	154,443.21	On-going
5	Repair and Maintenance of Lingap Center for Street Children	City of Ilagan	500,000.00			0.00%	0.0	On-going Preparation of POW
<i>Sub-Total</i>			<i>4,150,000.00</i>				<i>154,443.21</i>	

SOURCE OF FUNDS: CMGP

1	Upgrading of Ilagan-Divilacan Road	City of Ilagan	153,848,521.96	08/18/2017	02/17/2018	22.68%	23,077,278.29	On-going (Revised Completion Date) 9/27/18
2	Upgrading of Gamu-Lullutan Road	Gamu	60,666,043.29	08/18/2017	03/17/2018	97.48%	51,529,408.73	On-going (Revised Completion Date) 7/24/18

3	Rehabilitation of/Improvement of Quirino-Lullutan Road	City of Ilagan	42,007,832.26	08/18/2017	02/17/2018	91.50%	35,772,902.94	On-going (Revised Completion Date) 7/7/18
4	Rehabilitation/Improvement of Pag-Asa Narra Road	Echague	71,911,145.51	08/18/2017	05/14/2018	90.69%	55,155,759.79	On-going (Revised Completion Date) 7/11/18
5	Rehabilitation/Improvement of Villa Concepcion - Rogus Road	Cauayan City	68,463,990.65	08/18/2017	03/17/2018	76.55%	37,365,998.61	On-going (Revised Completion Date) 7/17/18
6	Improvement/Rehabilitation of Maconacon-Divilacana Road, Dimapula, Divilacan	Divilacan	13,986,110.00	07/02/2018	10/29/2018		0.0	On-going
7	Improvement/Rehabilitation of Bliss Surcoc Road	Naguilian	16,400,110.00	07/23/2018	10/28/2018	0.00%	0.0	Not yet started
8	Repair/Improvement of Villa Concepcion-Rogus-San Guillermo Road, Baculud	Cauayan City	12,100,860.00	07/23/2018	10/03/2018	0.00%	0.0	Not yet started
9	Improvement /Rehabilitation of Diotan-Narra Road, Narra, Aromin	Echague	17,483,100.00	07/02/2018	10/29/2018		0.0	On-going
<i>Sub-Total</i>			<i>456,867,713.67</i>					

<i>GRAND TOTAL</i>			<i>841,333,987.80</i>					
--------------------	--	--	-----------------------	--	--	--	--	--