

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 2ND QUARTER, CY 2018**

Province of Isabela

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Balance
					% of Completion	Total Cost Incurred to Date		
DEPARTMENT OF AGRICULTURE								
DIVERSION DAM/SWIP		92,955,496.44	5/17/2016			75,295,403.83		17,660,092.61
Bottoms Up Budgeting (BUB)		15,176,200.00	3/26/2016			5,147,780.00		10,028,420.00
Organic Trading Post		900,000.00	7/30/2014			886,689.00		13,311.00
Cash Award- rice and corn achiever		24,000,000.00	4/16/2014			16,181,263.32		7,818,736.68
								-
DEPARTMENT OF INTERIOR AND LOCAL GOVERNMENT								-
Conditional Matching Grant to Provinces (CMGP) for rehabilitation of various provincial roads.		398,017,650.18	6/29/2017			128,738,934.69		269,278,715.49
Performance Challenge Fund		14,000,000.00	8/9/2015			11,864,919.43		2,135,080.57
GPP 2014 for LGU Palanan		1,351,200.00	2015			1,351,200.00		-
Provincial Road Network Development Program		83,071,175.78	2/29/2017			82,977,712.36		93,463.42
								-
BUREAU OF TREASURY								-
BUB- Local Governemnt Support Fund (LGSF)		29,850,205.38	2/21/2017			16,918,381.52		12,931,823.86
								-
DEPARTMENT OF SOCIAL WELFARE AND DEVELOPMENT								-
Protective Services Program Implementation (PSPI)		10,148,015.88	1/26/2017			7,525,204.00		2,622,811.88
Protective Services Program Implementation (PSPI)		3,633,375.00	3/26/2018					3,633,375.00
								-
DEPARTMENT OF HEALTH								
Repair & Rehabilitation of Palanan Station Hospital		2,500,000.00	3/19/2015			197,126.29		2,302,873.71
Medical Assistance Program		10,708,057.67	7/20/2015			7,989,116.51		2,718,941.16
Local Health System Award		300,000.00	2/22/2018					300,000.00
Service Level Agreement (SLA)		3,300,000.00	3/16/2018			-		3,300,000.00
DEPARTMENT OF LABOR AND EMPLOYMENT								-
BUB - f/a for Sto. Tomas motorcycle parts, supply & service center		800,000.00	12/17/2015			-		800,000.00
								-

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 2ND QUARTER, CY 2018**

Province of Isabela

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Balance
					% of Completion	Total Cost Incurred to Date		
DEPARTMENT OF TOURISM								-
GPPB Project -const. of Palanan Sanitary Facility		200,000.00	3/25/2015			200,000.00		-
								-
NATIONAL HOUSING AUTHORITY		18,073,920.00	4/11/2011			13,633,999.69		4,439,920.31
								-
PDAF								-
Cong. Michael Angelo Rivera								-
Installation of water pumps & various social Services		10,000,000.00	3/25/2013					10,000,000.00
								-
Cong. Catalina Leonen-Pizarro								-
Various social services		15,000,000.00	3/25/2013					15,000,000.00
TOTAL		733,985,296.33				368,907,730.64		365,077,565.69

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(SGD.) ROSANA E. MARQUEZ
Assistant Provincial Accountant

(SGD.) FAUSTINO G. DY III
Governor